

COUNTY OF MILAM

PRECINCT NO. 1

ANNUAL ROAD REPORT

1. Condition of each road, culvert, and bridge in the precinct:

See Attached Report

2. Amount of money necessary for maintenance of the precinct roads during the next fiscal year:

\$700,000.00

3. Number of traffic control devices in the precinct defaced or torn down: 25%


4. Any new roads that should be opened in the precinct . None

5. Any bridges, culverts, or other improvements necessary to place the precinct roads in good condition, and the probable cost of the improvements: 3 Wooden bridges need to be replaced, some roads need to be resealed, and some roads need to have gravel applied.

Submitted by the undersigned on this 8 day of October, 2015.

Rula Work
Commissioner, Precinct 1

Subscribed and sworn to, before me, the undersigned authority, this 9th day of October 2015



Denise Wallace
Notary Public

Denise Wallace
My commission expires: 11-10-18

(File in the minutes and submit to grand jury with a copy of any road work contracts for the past year during ninth month of county fiscal year-Section 251.005, Transportation Code)

Road Number	Length	Surface	Bridges	Culverts	Comments
100	0.2	Gravel		yes	Good
101	1.1	Gravel		yes	Applied 100 yds. Cold mix.
102	2.5	Gravel		yes	Applied 256 yds. of material.
103	1.7	Gravel		yes	Good
104	7.9	Gravel and sealcoat	yes	yes	Applied 980 yds of material & reworked south end of road.
104 Loop	0.6	Gravel		yes	Good
104 A	0.5	Gravel			Dirt road.
104 B	0.3	Gravel		yes	Good
104 C	0.5	Gravel		yes	Good
105	0.9	Gravel		yes	Good
106	1.2	Gravel	yes	yes	Good
107	0.5	Gravel		yes	Good
108	1.1	Gravel		yes	Applied 240 cy of gravel.
108 A	0.7	Gravel		yes	Good
109	1.9	Gravel		yes	Good
110	1.3	Gravel		yes	Good
111	0.7	Gravel			Good
112	4.6	Gravel		yes	Applied 60 cy of gravel. Needs more in spots.
112 A	0.5	Gravel		yes	Good
112 B	0.4	Gravel			Good
113	1.1	Gravel		yes	Good
114	2.1	Gravel		yes	Good
115	2.8	Gravel		yes	Cleaned out culverts
115 A	0.2	Gravel			Lake road
116	6.1	Gravel	yes	yes	Applied 3120 yds. of material.
116 A	0.9	Gravel		yes	Applied 80 yds of material
117	1.4	Gravel		yes	All of road needs gravel
118	1.4	Gravel			Good
118 A	0.7	Gravel		yes	Good
119	2.8	Gravel	yes	yes	Good
120	3.5	Gravel	yes	yes	Good
122	0.8	Gravel and sealcoat		yes	Applied 12 yds of gravel.
123	0.5	Gravel		yes	Resealed road.
124	0.8	Gravel		yes	Good
125	0.6	Sealcoat			Good
126	0.4	Gravel			Chipsealed road. Needs spots graveled.

Road Number	Length	Surface	Bridges	Culverts	Comments
131	2.8	Sealcoat and gravel			Good
132	1.8	Gravel		yes	Applied 300 yds of gravel.
143	2.3	Seal coat		yes	Applied 8000 yds of base and sealcoated road 1 mile.
143 A	0.4	Gravel			Good
144	1.1	Seal coat		yes	Needs resurfaced.
144 A	0.2	Gravel		yes	Needs gravel in spots.
145	3.1	Sealcoat and gravel		yes	Reclaimed 1.8 miles of road & applied 12000 yds base.
145 A	1.1	Gravel		yes	Good
146	3.3	Gravel		yes	Resealcoated road and installed a culvert.
147	1.8	Gravel	yes	yes	Applied 120 yds of material.
150	0.9	Gravel			Good
201	3.1	Gravel		yes	Applied 24 yds of gravel.
202	1.7	Gravel		yes	Good
202 A	0.2	Gravel			Good
203 Loop	6.5	Gravel and base		yes	Installed a culvert.
204	2.1	Gravel and sealcoat		yes	Needs gravel in spots.
204 A	0.5	Gravel			Good
204 B	0.5	Gravel			Good
205	1.4	Gravel		yes	Cleaned ditches and applied 1212 yds of gravel.
205 A	0.3	Gravel			Good
205 B	1.9	Gravel		yes	Applied 2600 yds of material.
206	3.2	Gravel		yes	Installed culvert and applied 680 yds of gravel.
206 A	0.5	Gravel		yes	Good
207	1.5	Gravel		yes	Good
208	3.4	Gravel and sealcoat		yes	Applied 1068 yds of gravel.
208 A	0.7	Gravel			Needs gravel.
209	1.6	Gravel		yes	Needs gravel in spots.
209 A	0.5	Gravel		yes	Applied 972 yds of material.
210	2.7	Gravel		yes	Good
212	4.1	Gravel		yes	Good
213	1.2	Gravel		yes	Good
214	1.9	Gravel		yes	Trimmed trees, applied 3232 yds of material & 408 yds of rock
215	3.1	Gravel		yes	Installed culvert and 868 yds of gravel.
215 A	0.6	Gravel			Good
216	1.2	Gravel			Applied 132 yds of gravel.
216 A	0.8	Gravel		yes	Applied 84 yds of gravel.

Road Number	Length	Surface	Bridges	Culverts	Comments	Page 3
217	1.4	Gravel		yes	Good	
217 A	0.2	Gravel			Good	
218	2.5	Gravel	yes	yes	Good	
218 A	0.3	Gravel		yes	Good	
219	2.1	Gravel			Good	
220	1.3	Gravel		yes	Good	
221	0.7	Sealcoat and gravel		yes	Good	
222	1.1	Gravel		yes	Good	
223	0.9	Sealcoat		yes	Trimmed brush.	
230	4.1	Gravel	yes	yes	Repaired bridge and applied 116 yds of gravel.	
401	1.2	Gravel		yes	Good	
402	3.4	Sealcoat and gravel	yes	yes	Good	
402 A	0.4	Gravel		yes	Road needs gravel	
403	1.9	Gravel	Washed out	yes	Needs to be trimmed.	
404	0.3	Gravel			Good	
404 Loop	3.2	Gravel		yes	Good	
405	3.4	Gravel	yes	yes	Applied 520 yds of gravel.	
406	3.8	Gravel		yes	Applied 720 yds of gravel.	
407	2.9	Gravel		yes	Cleaned ditches, & put rock around culvert.	
408	2.8	Gravel		yes	Needs gravel in spots.	
409	1.7	Gravel		yes	Needs gravel in spots.	
410	1.6	Gravel and sealcoat		yes	Good	
410 A	0.3	Gravel and sealcoat			Good	
411	0.9	Gravel			Brushcut road & applied 740 cy of gravel.	
412	7.8	Gravel		yes	Applied 1000 yds of material.	
413	1.9	Gravel		yes	Applied 2000 yds of material.	
414	3.9	Gravel		yes	Cut brush, applied 216 yds of material	
415	1.3	Gravel		yes	Needs gravel in spots.	
416	0.7	Gravel		yes	Good	
417	2.3	Gravel	yes	yes	Good	
418	4.7	Gravel		yes	Good	
418 A	0.5	Gravel		yes	Good	
418 B	0.6	Gravel		yes	Good	
422	3.1	Gravel		yes	Good	
422 A	0.3	Gravel			Good	

COUNTY OF MILAM §

PRECINCT NO. 2 §

ANNUAL ROAD REPORT

1. Condition of each road, culvert, and bridge in the precinct and the primary cause of any road, culvert or bridge degradation: See Attached Forms.

2. Amount of money necessary for maintenance of the precinct roads during the next fiscal year: \$ 360,000 ⁰⁰/₇₈

3. Number of traffic control devices in the precinct defaced or torn down: 30 ³⁰/₂

4. Any new road that should be opened in the precinct: None

5. Any bridges, culverts, or other improvements necessary to place the precinct roads in good condition, and the probable cost of the improvements: \$ 170,000 ⁰⁰/₇₈

Submitted by the undersigned on this 8th day of October 2015.


Commissioner Shuffield Precinct 2

Signature: Donald Shuffield

Subscribed and sworn to, before me, the undersigned authority, this 8th day of October October, 2015.

Denise Wallace

Notary Public



Printed Name: Denise Wallace

My Commission Expires: 11-10-18

VOL. 75 PAGE 711
MINUTES COMMISSIONERS COURT
MILAM COUNTY, TEXAS

Road Number	Length	Surface	Bridges	Culverts	Comments
132	0.5	Gravel	1 Steel	1	Good
133W.	8.6	Gravel		22	Add 1 - Applied 401.72 tons of gravel.
133E.	1.1	Gravel	2 Steel	1	replace 1 - Applied 199.72 tons of gravel.
133A	0.3	Gravel		2	replace 3 - Applied 212.11 tons of gravel.
133B	0.1	Gravel		2	replace 3 - Applied 210.22 tons of gravel.
133C	0.5	Gravel		2	replace 2 - Applied 404.23 tons of gravel.
134W.	2.8	Gravel		5	Good
134E	1.4	Gravel		4	Good
134A	0.8	Gravel		3	Good
134B	0.3	Gravel		1	Good
135	3.3	Gravel		14	Replaced 1 Culvert 30x35 Applied 28.00 tons of gravel.
135A	0.2	Gravel		1	Good
136	3.5	Gravel		10	Replaced 1 Culvert 36x35 - Applied 91.71 tons of gravel.
136A	0.4	Gravel		2	Good
137	2.3	Gravel		8	Replaced 2 culverts to 24x30 - applied 107.11 tons of gravel.
137A	0.3	Gravel			Good
138	1.9	Gravel	Bridge		Good
139 Loop	4.6	Gravel		8	Applied 25.26 tons of gravel.
139	2.4	Gravel		14	Applied 23.48 tons of gravel.
139A	0.1	Gravel		1	Good
140	3.1	Sealcoat	1 Steel & concrete	8	add 1 culvert
140A	0.4	Gravel		1	Good
142	0.5	Gravel		5	Applied 142.17 tons of gravel.
142A	0.5	Gravel		2	Good
225	0.7	Gravel		1	Applied 27.18 tons of gravel.
226	1.6	Gravel		6	Good
226A	0.3				Good
227	4.4	Sealcoat	1 Steel & concrete	24	Good
228	1.7	Sealcoat		4	Applied cold mix to pot holes. 12.64
228A	0.4	Gravel			Good
228B	0.5	Gravel			Good

VOL 75 PAGE 712
 MINUTES COMMISSIONERS COURT
 MILAM COUNTY, TEXAS

228C	1.2	Gravel		2	Good.
229	3.3	2 mi. sealcoat 1.3 mi Gravel		9	Applied cold mix to pot holes. 10.24 Good
229A	0.3	Gravel			Good
231	0.8	.4 Sealcoat		3	Good Good Good
237A	0.1	.4 Gravel Sand		1	Good
Burlington					
238 Loop	0.4	Gravel			Applied 52.32 tons of gravel.
238A	1.1	Gravel			Good
238B	0.5	Gravel		3	Good
238C	2.3	Gravel		2	Applied 101.10 tons of gravel.
238	1.6	Gravel		6	Applied 196.08 tons of gravel.
240	2.9	Sealcoat	1 Steel & concrete	6	Good - Applied cold mix to pit holes.
240A	0.5	Gravel		2	Good
241	2.4	Gravel			Good
241A	0.6	Gravel			Applied 70.59 tons of gravel.
241B	0.2	Gravel			Good - needs culvert replaced.
242	1.9	Gravel		2	Good
242A	0.3	Gravel		1	Good
244	1.4	Gravel		4	Good
244A	0.5	Sand			Good
245	0.9	Gravel		2	Good
245A	0.2	Gravel	RR Tankcar		Good
246	0.3	Gravel			Good
247	1.4	Gravel			Good
248	1.4	Gravel			Good
249	7.1	Gravel			Good
249A	0.4	Gravel		1	Good
250	2.9	Sealcoat/Gravel		7	Good
250 Loop	5.8	Gravel		8	Replace 1 36x30
250A	0.2	Gravel			Replace 1 60x30 + applied 152.22 tons of gravel.
251	0.3	Gravel		1	Good

252	1.3	Gravel		2	Good
253	0.6	Gravel		1	Applied 262.14 tons of gravel.
254N	1.3	Gravel		3	Good
254S	1.5	Gravel		2	Maintained
255 Loop	2.5	Gravel		5	Maintained
255N	2.5	Gravel		3	Maintained
255E	3.3	Gravel		7	Maintained
255A	0.2	Gravel			Good
255B	0.1	Gravel			Good
256	0.6	Gravel		2	Applied 32.76 tons of gravel.
257	1.3	Gravel		1	Good
258	6.4	Gravel	1 Wooden Bridge	8	Maintained
259	9.8	Gravel	1 Steel & concrete 6 cement culverts	17	Maintained
259A	0.1	Gravel			Good
260	0.9	Gravel		3	Good
262	0.6	Gravel		2	Good
263	1.2	Gravel		5	Maintained
263 Loop	0.4	Gravel		1	Good
263A	0.4	Gravel		2	Good
263B	0.2	Gravel			Good
264A	2.1	Gravel		5	Maintained
264	4.6	Gravel		13	Applied 567.28 tons of gravel.
265S	0.9	Gravel		3	Good
265N	0.3	Gravel		1	Good
265A	0.8	Gravel		3	Good
266	1.1	Gravel		2	Applied 14.40 tons of gravel.
266A	0.2	Gravel			Good
267	6.1	Gravel		21	Applied 292.52 tons of gravel. Wooden bridge needs to be replaced. Replaced 3 culverts (1) 36x36 (2) 30x30 applied Good
268	1.3	Gravel		3	
269	0.9	Gravel		2	
270	5.7	Gravel	1 Steel	8	Odd 1 culvert? Applied 24.86 tons of gravel. Applied 292.85 tons of gravel.

270A	0.3	Gravel			Maintained
271	0.6	Gravel			Maintained
271A	0.6	Gravel		3	Good
272	1.6	Gravel		2	Maintained
273	4.1	Gravel		6	Add 1. Replace 3 36x35's Applied 98.63 tons of gravel
274	0.9	Gravel		1	Good Woodern Bridge needs to be replaced.
274A	1.1	Gravel		3	Good
275	3.8	Gravel	1-Wooden Bridge	11	Replace 2-(1) 30x35(1) 24x8's Applied 185.5 tons of gravel.
276	3.8	Gravel	1 Steel & concrete	7	Maintained
276A	1.1	Gravel		2	Good
277	0.7	Gravel	1 Steel & concrete	3	Good
278	6.7	Gravel	1 Concrete Bridge	12	Add 1 Culvert's Applied 41.44 tons of gravel.
278A	2.1	Gravel	1 Steel bridge		Maintained
279	2.6	Gravel	1 Steel bridge	5	Maintained
Back Woods	1.1	Gravel			Good
Rockdale					
300	1.3	Gravel			Good
301	1.1	Gravel			Good
303	1.1	Paved		2	Replace 1 Culvert w/ 5ft. to a 7.5ft. Culvert.
303B	0.3	Gravel			Applied 219.02 tons of gravel.
333	0.9	Gravel			Good
335	3.3	Sealcoat 1.4 mi.			Good
		Gravel 1.9 mi.			Applied 30.21 tons of gravel.
Texas St.	0.5	Gravel			Good
Northwood Dr.	0.1	Sealcoat			Applied cold mix to pot-holes.
Northwood Cr.	0.6	Sealcoat			Applied cold mix to pot holes.
Minerva					
230A	0.4	Gravel			Good
232	3.4	Gravel			Applied 15.00 tons of gravel.
232 Loop	1.6	Sealcoat/Gravel		3	Good maintained.
232A	0.6	Gravel		1	Good
232B	0.5	Gravel			Good
233	1.2	Gravel		2	Good

Milam County Precinct 2 Road Report
 September 1 2013 - August 31 2014

235	4.4	Gravel	1	4	4	Western bridge needs to be replaced. Applied 5a. 32lb gravel.
235B	0.3	Gravel				Applied 1 culvert & replace 12' applied 5a. 32lb gravel.
235C	0.6	Gravel		2	2	Good
309	0.8	Gravel		1	1	Good
384	0.6	Gravel				Good
Cedar Grove	0.5	Sealcoat		2	2	Applied cold mix to pot holes.
Brair Lane	0.6	Sealcoat		3	3	Applied cold mix to pot holes.
Woods Road	0.1	Sealcoat				Applied cold mix to pot holes.
Los Torrenos	0.9	Gravel		2	2	Good
Los Ranchitos	1.5	Gravel		2	2	Applied 886.27 tons of gravel.
Refinery Road	0.2	Gravel				
208.05 total miles of roads						

COUNTY OF MILAM

§
§
§

PRECINCT NO. 3

ANNUAL ROAD REPORT


1. Condition of each road, culvert and bridge in the precinct:
ATTACHED
2. Amount of money necessary for maintenance of the precinct roads during the next fiscal year:
1,600,000
3. _____
4. Number of traffic control devices in the precinct defaced or torn down: 40
5. Any new road that should be opened in the precinct: NO
6. Any bridges, culverts, or other improvements necessary to place the precinct roads in good condition, and probable cost of the improvements: ATTACHED

Submitted by the undersigned on this 28th day of September 2015

John C Fisher
Commissioner, Precinct 3

Subscribed and sworn to, before me, the undersigned authority, this 28th day of September 2015.

Denise Wallace
Notary Public



Denise Wallace
My commission expires: 11-10-18

(File in minutes and submit to Commissioners Court with a copy of any road work contracts for past year. Section 251.005, Trans. Code)

Road Number	Length	Surface	Bridges	Culverts	Comments
234	7.1	GRAVEL	2	8	2 concrete & metal bridges
234LP	1.3	"	0	2	Culverts good
236	3.9	"	0	5	Replaced 2 with 9th grade can
237	4.9	"	1	5	all good
239	3.7	"	0	7	all good
264	3	"	1	2	Culverts good (State Bridge at Little River)
316A	1.5	"	0	4	12' yepes culvert needs replacement other culverts good. need 10 ft tall can culverts good
316	2.4	Milled	0	3	Need 10' tall can
319	5.6	2' paved 3' gravel	0	10	
319.B	0.1	"	0	0	
315	2	"	0	5	1 needs replacing
318	1.1	Paved	0	4	Culverts good
319	2.1	GRAVEL	0	3	Culverts good
320	4.2	2.5' Paved 7' GRAVEL	0	10	Culverts good
321	0.8	GRAVEL	0	0	Culverts good
322	9.5	2.5' Paved 7' GRAVEL	0	20	5 one old Replaced 2
322A	1	PAVED	0	2	good shape
323	4.1	GRAVEL	0	11	good shape
324	1.2	PAVED	0	3	good shape
325	2.7	0.1' Paved 2.6' gravel	0	7	1 good 2 old but sound
326	3.1	gravel	0	7	all good need to be bigger Paved Pav
327	8.1	gravel	1	6	1 replaced 1 new 5' good
327A	0.5	gravel	0	2	31st year bridge culvert needs replacing good shape
328	6.1	gravel	0	9	needs 2 new culverts
329	2.4	2' gravel 0.3 gravel	0	10	good
330	7.3	gravel	0	10	6 good 4 need replacing
331	2	gravel	0	4	7 can
331A	2	gravel	0	3	good
331B	1	gravel	0	3	1 replaced 2 good
331C	0.7	gravel	0	0	
333	1.9	0.9 paved 0.9 gravel	0	9	1 needs replacing (Paved Pav)
334	4.2	2.1" 2.1"	0	9	good replaced 1
335	1.2	Paved	0	1	good (Paved Pav)
336	2.3	1.2" 1.1" gravel	0	4	good
336A	0.3	gravel	0	0	
337	2	"	0	4	Culverts good
338	1.1	"	0	1	good
339	4.2	"	0	4	good
340	2.6	"	0	4	good

Road Number	Length	Surface	Culverts	Bridges	Comments
341	2	GRAVEL	0	0	
342	15.1	"	0	17	Replaced 3' 14 good
343	5.1	"	1	8	1 tank can with small well good
344LP	3.4	"	0	8	Replaced 1 good
346	2	"	0	2	good
347LP	2.6	PAVED	0	4	2 in
348LP	2.2	GRAVEL	0	4	3 Fair 1 replaced
349	0.4	"	0	0	
350	1.2	"	0	1	good
351	2	"	0	2	good
352	1	"	0	1	good
353	12.3	"	2	14	2 concrete 2 tank can (1) good (1) well not good
355A	0.3	"	0	0	
355B	0.3	"	0	0	
356LP	2.8	"	0	4	good
356	1.7	"	0	2	good
357	1	"	0	1	good
357A	0.3	PAVED	0	0	
358	8.1	1/1 Paved 7 GRAVEL	2	9	under improvement FIF
359	0.9	GRAVEL	0	3	good
360	0.9	"	0	3	good
364	7.2	"	1	7	1 Concrete Bridge 1 Culvert need replacing
372	1	"	0	2	Pair
373	0.5	GRAVEL	0	0	
374	1.2	"	0	2	
375	0.9	"	0	1	good
378	0.3	"	0	0	good
380	1.1	PAVED	0	4	
381	0.8	GRAVEL	0	0	
383	0.5	"	0	0	
Salvo Springs 1.3		GRAVEL	0	3	all good
Join West 1.8		PAVED	0	17	(Pavement Poor)

197.60 miles

16,052 yds GRAVEL

COUNTY OF MILAM §

PRECINCT NO. 4 §

ANNUAL ROAD REPORT

1. Condition of each road, culvert, and bridge in the precinct and the primary cause of any road, culvert or bridge degradation: See Attached Forms.
2. Amount of money necessary for maintenance of the precinct roads during the next fiscal year: \$1,500,000.00
3. Number of traffic control devices in the precinct defaced or torn down: 23
4. Any new road that should be opened in the precinct: None
5. Any bridges, culverts, or other improvements necessary to place the precinct roads in good condition, and the probable cost of the improvements: \$1,750,000.00

Submitted by the undersigned on this 25 day of September.

Commissioner Jeff Muegge, Precinct 4


Signature: Jeff Muegge

Subscribed and sworn to, before me, the undersigned authority, this 25th day of September 2015

Notary Public Denise Wallace

Printed Name: Denise Wallace

My commission expires: 11-10-18



Supplies
for
CR 429
TIF GRANT PROJECT
2015

Monthly Logs in Gravel Folder

	Superior Crushed Stone	Hollas Brothers Gravel	Wiese Gravel	Culverts	Mines Service			
January	0.00							
February	0.00	360.00						
March	623.28							
April	7207.17							
May	0.00							
June	0.00							
July	2826.34		576					
August	0.00							
September	207.74				626.67			
October	0.00							
November	0.00							
December	0.00							
Totals	10864.53	360.00	576.00	0.00	626.67			
Grand Total	12427.20							

Road Number	Length	Surface	Bridges	Culverts	Conditions	Comments
418-B	0.6	Gravel	0	2		
418-C	0.8	Gravel	0	2		
419	1.4	Gravel	0	4		Installed 18"x48' culvert (05/09/12); installed 30' x48" arch culvert (07/10/13)
420	1.6	Seal-coat	0	4		Replaced (1) 54" x 40' arched pipe & replaced (2) 48" x 40' arched pipes (9/15-16/11), Applied TX Glue (05/1-4 & 17/12), Seal-Coated (7/31-8/1 & 8/14/12)
421	3.7	Gravel & Seal-coat	0	6		Graded, watered and oiled(8/25/15)
421-A	0.2	Seal-coat	0	1	In San Gabriel	Clear ROW and widen road (07/24/13); repaired washed out road(10/2/13); Installed 5'x65' arched alum culvert(2/27/14); Cleaned around stop sign at FM 3061(11/13/14)
422	1.1	Gravel	0	2		
426	1.2	Gravel	0	2		Applied TX Glue (06/21-22/12) Applied Tx Glue (05/09/13); oiled 10/9/13)
428	2.8	Seal-coat	1	4		Replace bridge & resurfacing. TXDOT condemned bridge (4/26/11), Applied TX Glue (04/24/12), Fixed soft spots and laid base (4/7/14); Patched (6/3/14); patched (6/16/14); (5/21/15) hauled base and beading; (6/3/15) hauled rif-raf and concrete
429	5.9	Gravel	1	12		Bridge replaced in 2004, Installed 18" & 30' arched pipe and 24" & 30" arched pipe and 30" & 30' arched pipe (2/28-29/12). Erected Historical Marker (05/07/12) Installed 30' arched culvert(3/26/14); Installed two culverts (7/28-30/14); (9/9/14) Started Grant Work- installed 2 culverts H/C Arch 3x1Galv LS 12GA 66x51 in 30', Graveled (9/16-17/14) cleared ROW, bladed & packed. (9/23/14-9/24/14) Cleared ROW;(4/6-4/17/15) laid base TIF Project; (6/1/15) Hauled brush; (6/26/15) rolled & haul gravel; (6/29/15) hauled 3x5 rock; (7/1/15) fixed ersions; (7/13-7/23) Hauled cold patch, graded, and shaped road.
430	3.8	Gravel	0	6		Applied Glue (6/5/13);
430-A	0.5	Gravel				
431	0.85	Gravel	0	4		Applied base and glue (06/5/2013);
432	4.3	Gravel	0	6		Applied Glue (6/5/13) Installed 12" x30' culvert (07/30/13)
434	6.5	Seal-coat	0	12		(9/3/14) Watered, Packed, & Bladed
436	0.6	Gravel	0	3		Glued road (6/30/14); (6/1/15) Hauled brush; (6/1/15) Hauled base; (6/26/15) Hauled gravel.
437	2	1.25 Seal-coat .75 Gravel	0	7		Applied TX Glue (07/19/12), Applied Economy Glue 04/16 & 17/13; Glued road (6/30/14);

Road Number	Length	Surface	Bridges	Culverts	Conditions	Comments
438	1.9	Gravel	0	2		(5/27/15) hauled base and bladed; (7/21-24/15) Cleared ROW & shaped ditches; (8/24/15) Finished clearing ROW
439	2.4	Gravel	0	5		(5/27/15) hauled base and bladed;
440	5.4	Seal-coat/Gravel	3	8		Brushy Creek bridge replaced in 2001--Relief bridges need replacing. (6/1/15) Hauled brush; (6/2/15) fixed washouts
442	2	Seal-coat	0	7		Replaced 12 ft. culvert (6/07), Seal-coated (09/27-28/11); Laid base (3/24/14)
443	8.5	Seal-coat & Gravel	3	11		Brushy Creek bridge replaced in 2002, Turkey Creek bridge replaced in 2000, Hauled RAPS 09/19-20/11) Installed 40' gal. arched culvert 04/25/13. Installed 40' 142x91 alum pipe(05/21/13); set a culvert (6/17/14); Oiled (7/2/14); (9/2/14) Watered & Packed (9/3/14) Oiled; (04/14/15) installed 1 culvert (04/20/15) installed 2nd culvert; (5/21/15) hauled base and beading; (5/27/15) hauled base and bladed; (6/1/15) Hauled base; (6/2/15) hauled fill and concrete Turkey Bottom (East); (6/4/15) Hauled rip-raf rock, base and fill; ;(7/21/15) patched, (7/27/15) Applied blade;
446	8.1	Seal-coat	0	17		Replaced 7 ft. Culvert (3/8/11) Installed 40' arched alum. 4'dia w/5' sloped ends. 1/2 mile off Hwy 79.(02/20/13) Patched road (05/01/13); hauled blade mix (7/16/14); Patched (12/9/14); Hauled patch;
446-A	0.4	Gravel				
447	3.3	Gravel				
448	8.5	Seal-coat & Gravel	0	11		(9/16/14) Bladed; (6/10/15) oiled road; (7/10/15) Oiled; Seal-coated from intersection CR 455 1.2 miles with RAPS (09/01/11), Installed Culvert 24" & 50'Arched pipe (11/18/11) Installed 36" & 50" pipe 11/29/11), Applied TX Glue (08/02/12), Hauled Chist mixed with Texas Glue (09/25/2012); (5/29/15) Hauled base; (6/1/15) bladed;
448-A	0.5	Gravel	0	1		Installed 48"x40' Alum Arched Culvert (04/10/12);(8/27/15) Installed Dead-end sign.
449	4	Seal-coat 2.0 & Gravel 2.	0	5		Installed 48"x 40' Alum arched culvert (03/28/12); Patched road(10/09/13);
449-A	0.6	Gravel	0	2		
450	4	Seal-coat	0	8		Installed pipe 6'arched alum (8/4/14); (5/21/15) hauled base and beading; (6/3/15) Patched 7/6-8/15) Cleared ROW;
451	0.5	Seal-coat	0	1		
452	0.7	Gravel	0	1		
454	4.7	Seal-coat 2.5 & Gravel 2.2	0	8		(6/9-10/15) patched road w/gravel and cold patch; (6/18-19/15) installed 8'arched x 40' & cleared ROW;

Road Number	Length	Surface	Bridges	Culverts	Conditions	Comments
455	10.6	Seal-coat	0	15		Replaced(John Caffey) 48" culverts (06-09), Replaced 9 ft. & 50 ft. Installed 24"x30' culvert (07/30/13); (08/02/13); Installed 5'x50' alum arched culvert 1/4 off 460 (1/21/14); (9/3/14) Watered, Packed, & Bladed; (4/6-7/15) Tore up road approx 1 mi.; (4/8/15) Applied Texas Glue; (4/13/15) replaced culvert; (5/13/15) installed 11'x42' culvert; (5/18/15) worked on new culvert; (5/21/15) hauled base & beading; (5/28/15) Hauled rif-raf rock and bladed to fix washouts; (5/29/15) Hauled base; (6/8-6/10/2015) grind up parts of road; (8/6/15) bladed & oiled; (8/11-8/13/15) chip sealed.
456	2.1	Gravel	0	3		(7/13/15) Watered, rolled & Oiled;
457	4.3	Seal-coat	0	6		Applied TX Glue (07/18/12); graveled (3/31/14), ripped up road and laid base (4/10/14); Graded road (5/15/14); Ripped up road and added base(5/20/14); shredded (6/25 & 6/30/14); chip spread (7/22-23/14); (9/4/14) watered, bladed, & rolled. Put down 2nd course (10/22/2014); (6/1/15) Hauled base; (6/22/15) ground up road;
458	2.2	Seal-coat	0	6		Placed RAPS (04/16/12) (9/4/14) watered, bladed & rolled.
458-A	3.1	Seal-coat	0	6		Seal-coated in (8/06); Fixed softs spot and laid base(3/24/14)
459	1.7	Seal-coat	0	4		Installed 11.4"x45' Alum Culvert (04/12-13/12); Bladed, rolled & oiled (06/20/13); Installed 12"x30' 16 gauge culvert 06/21/13; chip spread (7/22-23/14); Put down 2nd course (10/22/2014) (5/28/15) hauled base and bladed;
460	1.9	Gravel	0	3		(6/1/15) Hauled base;
461	0.4	Seal-coat	0	2		
470	0.35	Gravel	0	1		
Griffith Lane	0.5	Gravel	0	2		(6/1/15) Bladed;
Bush Road	0.9	Seal-coat	0	3		
Perry Lane	1.1	Gravel	0	2		Applied Glue (09/18/12); (6/1/15) Bladed; (8/13/15) Watered, rolled & Oiled; (8/27/15) installed Dead-end sign
Cumley Lane	1.2	Gravel	0	3		
Jost Lane	0.6	Gravel	0	2		
Champions Drive	0.55	Seal-coat	0	1		
Praesel Addition	2.45	Seal-coat	0	22		(9/8/14) Patched road
Russel Addition	0.4	Seal-coat	0	2		(8/27/15) Installed 20mph speed limit sign;

Road Number	Length	Surface	Bridges	Culverts	Conditions	Comments
Cypress Trail	2.2	Seal-coat	0	5		Installed 40"x5' Arched Alum Pipe(09/26/12); Graveled culvert (10/10/13); Installed road signs(1/23/14) (6/2/15) Hauled base;
Western Hills	1.5	Seal-coat	0	5		Worked on shoulders (08/23/13); (9/8/14) Patched road (6/2/15) Hauled base; (9/8/14) Patched road (6/2/15) Hauled base;
Oak Park Addition	1.45	Seal-coat	0	5		
Rockdale West	0.7	Seal-coat	0	4		
Boyd Lane	0.3	Seal-coat	0	2		
Elm Creek Estates	0.85	Seal-coat	0	2		
Gabriel's Crossing Add.	0.5	Seal-coat	0	5		Installed 72 in X 40 ft. aluminized culvert (3/2/12)
All Day St.	0.5	Seal-coat	0	0		
Beverly Dr.	0.5	Seal-coat	0	0		
Sandoval Rd.	0.5	Seal-coat	0	1		
Total Miles	181.6					
Total Bridges			8			
Total Culverts				385		

Culverts
2015

	Culverts	Roads					
January							
February	1	306					
March	1	304					
April	3	2-443, 455					
May	1	455					
June							
July							
August	1	454					
September							
October							
November							
December							

Belton Asphalt
 Deliveries
 2015
 As of 9/15/2015

	Cold Mix D 6.0						
January							
February	23.22						
March							
April							
May							
June							
July							
August							
September							
October							
November							
December							
Totals	23.22						
Grand Total	23.22						

APAC TEXAS INC
Manor, Texas
Deliveries
2015
As of 9/15/2015

	Cold Mix D 6.0						
January							
February							
March							
April	24.01						
May							
June							
July							
August							
September							
October							
November							
December							
Totals	24.01						
Grand Total	24.01						

APAC TEXAS INC
 SO AUSTIN PLANT
 Deliveries
 2015
 As of 9/15/2015

	Cold Mix D 6.0						
January							
February							
March							
April	42.80						
May							
June	21.71						
July							
August							
September							
October							
November							
December							
Totals	64.51						
Grand Total	64.51						

VOL. 75 PAGE 572
 MINUTES COMMISSIONERS COURT
 MILAM COUNTY, TEXAS

Cleveland Asphalt Products
 Deliveries
 2015
 As of 9/15/2015

	0017 AES-300 COLD MIX						
January							
February	48.74						
March	58.64						
April	215.47						
May							
June	24.96						
July	921.95						
August	397.82						
September	239 ⁴¹ 205.97						
October							
November							
December							
Totals	1906 ⁹⁹ 1873.55						
Grand Total	1906 ⁹⁹ 1873.55						

Henry Jordan
 Land Fill
 2015
 As of 9/15/2015

	Land Fill/Yards						
January							
February							
March							
April							
May							
June							
July							
August	600						
September							
October							
November							
December							
Totals	600						
Grand Total	600						

Joe and Robert Hollas
Gravel Pit
2015
As of 9/15/2015

	Gravel/yard						
January	480						
February	360						
March							
April							
May							
June							
July							
August							
September							
October							
November							
December							
Totals	840						
Grand Total	840						

Kelvin Kroeger Jr
 Deliveries
 2015
 As of 9/15/2015

	Fill Dirt						
January							
February							
March	252						
April	204						
May	504						
June	528						
July							
August							
September							
October							
November							
December							
Totals	1488						
Grand Total	1488						

Mine Services LTD - Rockdale, Tx
Deliveries
2015
As of 9/23/2015

	0004 Torpedo Rock (#16)	0006 Concrete Sand	0018 DF Blend	0019 C Rock	0019 D Rock		
January							
February							
March							
April	46.07						
May							
June							
July			11.83				
August				351.75	162.30		
September			35.34	626.67	135.74		
October							
November							
December							
Totals	46.07	0.00	11.83	351.75	162.30	0.00	0.00
Grand Total	571.95						

Superior Crushed Stone, LC
 Deliveries
 2015
 As of 9/15/2015

	Grade 2 Base						
January	0.00						
February	0.00						
March	623.28						
April	7207.17						
May	2826.34						
June	0.00						
July	0.00						
August	0.00						
September	207.74						
October	0.00						
November	0.00						
December	0.00						
Totals	10864.53						
Grand Total	10864.53						

VOL. 75 PAGE 578
 MINUTES COMMISSIONERS COURT
 MILAM COUNTY, TEXAS

Texas Crushed Stone
Deliveries
2015

As of 9/15/2015

MONTH	1 1/4 Fill Material	1 3/4 Standard	3/4 - 1 3/4 Ballast #4	1 3/4 Coarse Base	1 3/4 Fill Material	1 x 12 Hard Stone	1/2 Type D (Top Rock)	1 3/4 Super Base Test	3x5 Hard Stone	1 1/2 Base	3/4 - 3/8 Conc Agg
January	24.26	245.94	24.46					245.37			
February		859.99	24.94					245.45	23.62		
March	390.96	1100.95	295.35			87.38		172.00	117.67		
April		1447.09	49.26			174.17		24.74	95.05		
May		1751.56	121.17			107.81					
June	484.19	910.37	23.99								
July	23.82	838.78									
August		1153.62									
September		221.82									
October											
November											
December											
Total	923.23	8530.19	539.17	0.00	0.00	369.36	0.00	687.56	236.34	0.00	0.00
Grand Total	11261.17										

Vitek Gravel Pit
Deliveries
2015
As of 9/15/2015

	Gravel						
January	204						
February	0						
March	0						
April	0						
May	0						
June	0						
July	0						
August	0						
September	0						
October	0						
November	0						
December	0						
Totals	204						
Grand Total	204						

Weise Gravel Pit
Deliveries
2015
As of 9/15/2015

	Fill Base	Gravel					
January							
February							
March							
April		246					
May							
June		288					
July	12	882					
August							
September							
October							
November							
December							
Totals	12	1416					
Grand Total	1428						

Supplies
for
CR 429
TIF GRANT PROJECT
2015

Monthly Logs in Gravel Folder

	Superior Crushed Stone	Hollas Brothers Gravel	Wiese Gravel	Culverts				
January	0.00							
February	0.00	360.00						
March	623.28							
April	7207.17							
May	0.00							
June	0.00							
July	2826.34		576					
August	0.00							
September	207.74							
October	0.00							
November	0.00							
December	0.00							
Totals	10864.53	360.00	576.00					
Grand Total	11800.53							

Road Products
Deliveries
2014 - 2015

1 1/4 Fill Material	1 3/4 Standard	3/4-1 3/4 Ballast #4	1x12 Hard Stone	1 3/4 Super Base Test	3x5 Hard Rock	Total Hauled
						23.22
						159.93
						24.01
						64.51
						1,906.99
						600.00
						840.00
						1,488.00
						846.87
						10,864.53
923.23	8530.19	539.17	396.36	687.56	236.34	11,312.85
						204.00
						1,428.00
923.23	8530.19	539.17	396.36	687.56	236.34	0.00
						29762.91