

As of May 01,2018 through May21,2018 Pct. #3 has worked on blading cr-307,319,321,336,341,343,350,Christine rd ,Davis switch rd, and Bluntzer rd. We shredded cr-323,324,325,326,327,329,330,331,341,438 ,Bell Subdivision , Christine rd all the way up to five points, and part of cr- 332 .We trimmed brush on cr-327 and cleared the roadway of a large tree that was blocking cr -332 at the dead end. We picked up a trailer load of trash from cr-326 and several loads of trash and insulation dumped on cr-332.We hauled road material for the city of Charlotte, Texas and hauled road materials to our county roads and to our stock piles for future use on Pct.3 roads .We ripped out the old road material on cr-426 and hauled in some millings to build up the road foundation while we wet it, roll it and packing it, preparing it for future seal coat. Part of Christine rd .was also ripped up then prepared by wetting it , rolling it , packing it ,blading it ,oiling it and seal coating it with topping rock. CR-438 was also ripped ,wet, packed and oiled as we prepare to seal coat it .We removed a defective storm pipe on cr-438 and replaced it with a new storm pipe . We also removed and replaced and old defective storm pipe on cr-422.